# BRUHAT BANGALORE MAHANAGARA PALIKE

**Improvements to Roads and Drains at Kala Road 7th Cross and Surrounding Area roads KG Halli in Ward No 12 Shettyhally Sub Division**

**Measurement record on :-**

| Sl No | Description of work | No | Dimensions | | | Quantity | Unit |
|---|---|---|---|---|---|---|---|
| | | | L | B | D | | |
| 1 | **Earthwork excavation by manual means in Ordinary soil** involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications with all leads and lifts etc., complete as per the direction of Engineer-in-charge of the work.**(PWD SR 2018-19, Page No.142, Item No. 19.1)** including Conveying the excavated earth silt, debris and over burden earth etc., to lead of 0 to 5 kms distance by using private vehicle this includes the cost of loading and unloading charges etc., complete as per the direction of Engineer-in-charge of the work | | | | | | |
| | 7th Main both side | 6 | 30.00 | 0.60 | 0.60 | 64.80 | |
| | | 1 | 30.00 | 0.60 | 0.60 | 10.80 | |
| | 8th Main both side | 1 | 12.00 | 0.60 | 0.60 | 4.32 | |
| | | 8 | 30.00 | 0.60 | 0.60 | 86.40 | |
| | 9th main both side | 2 | 8.00 | 0.60 | 0.60 | 5.76 | |
| | | 8 | 30.00 | 0.60 | 0.60 | 86.40 | |
| | 10th main both side | 2 | 11.00 | 0.60 | 0.60 | 7.92 | |
| | | 8 | 30.00 | 0.60 | 0.60 | 86.40 | |
| | 11th main both side | 2 | 12.00 | 0.60 | 0.60 | 8.64 | |
| | 11th Main east side east | 16 | 30.00 | 0.60 | 0.60 | 172.80 | |
| | 11th Main east side east | 6 | 30.00 | 0.60 | 0.55 | 59.40 | |
| | 11th Main east side east | 4 | 30.00 | 0.60 | 0.55 | 39.60 | |
| | 11th Main east side east | 3 | 30.00 | 0.60 | 0.55 | 29.70 | |
| | 11th Main east side east | 5 | 30.00 | 0.60 | 0.55 | 49.50 | |
| | 11th Main east side east | 6 | 30.00 | 0.60 | 0.55 | 59.40 | |
| | 11th Main east side east | 1 | 21.50 | 0.60 | 0.55 | 7.10 | |
| | 11th Main east side east | 7 | 30.00 | 0.60 | 0.55 | 69.30 | |
| | 11th Main east side east | 1 | 22.00 | 0.60 | 0.55 | 7.26 | |
| | 11th Main east side east | 6 | 30.00 | 0.60 | 0.55 | 59.40 | |
| | 11th Main east side west | 6 | 30.00 | 0.60 | 0.55 | 59.40 | |
| | 11th Main east side west | 6 | 30.00 | 0.60 | 0.55 | 59.40 | |
| | 11th Main east side west | 4 | 30.00 | 0.60 | 0.55 | 39.60 | |
| | 11th Main east side west | 3 | 30.00 | 0.60 | 0.55 | 29.70 | |
| | 11th Main east side west | 5 | 30.00 | 0.60 | 0.55 | 49.50 | |
| | 11th Main east side west | 6 | 30.00 | 0.60 | 0.55 | 59.40 | |
| | 11th Main east side west | 1 | 21.50 | 0.60 | 0.55 | 7.10 | |
| | 11th Main east side west | 7 | 30.00 | 0.60 | 0.55 | 69.30 | |
| | 11th Main east side west | 1 | 22.00 | 0.60 | 0.55 | 7.26 | |
| | 11th Main east side west | 6 | 30.00 | 0.60 | 0.55 | 59.40 | |
| | 11 th Croos East 1st Cross | 6 | 30.00 | 0.60 | 0.55 | 59.40 | |
| | | 7 | 30.00 | 0.60 | 0.45 | 56.70 | |
| | 11 th Croos East 2nd Cross North Side | 1 | 1.50 | 0.60 | 0.45 | 0.41 | |
| | North | 2 | 30.00 | 0.60 | 0.45 | 16.20 | |
| | | 1 | 12.00 | 0.60 | 0.45 | 3.24 | |

23/09/2019



ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

| | | | | | | |
|---|---|---|---|---|---|---|
| 11 th Croos East 2nd Cross South Side | 2 | 30.00 | 0.45 | 0.60 | 16.20 | |
| South | 1 | 12.00 | 0.45 | 0.45 | 2.43 | |
| 11 th Croos East 3rd Cross North | 2 | 30.00 | 0.45 | 0.45 | 12.15 | |
| North | 1 | 10.00 | 0.45 | 0.45 | 2.03 | |
| 11 th Croos East 3rd Cross North | 2 | 30.00 | 0.45 | 0.45 | 12.15 | |
| South | 1 | 10.00 | 0.45 | 0.45 | 2.03 | |
| 11 th Croos East4th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| North | 1 | 10.00 | 0.45 | 0.45 | 2.03 | |
| 11 th Croos East 5thCross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| South | 1 | 10.00 | 0.45 | 0.45 | 2.03 | |
| 11 th Croos East5th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| North | 1 | 20.00 | 0.45 | 0.45 | 4.05 | |
| 11 th Croos East5th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| South | 1 | 20.00 | 0.45 | 0.45 | 4.05 | |
| Ragavendra layout 7th Cross North | 2 | 30.00 | 0.45 | 0.45 | 12.15 | |
| North | 1 | 12.00 | 0.45 | 0.45 | 2.43 | |
| Ragavendra layout 7th Cross North | 2 | 30.00 | 0.45 | 0.45 | 12.15 | |
| South | 1 | 12.00 | 0.45 | 0.45 | 2.43 | |
| Ragavendra layoutv8th Cross North | 2 | 30.00 | 0.45 | 0.45 | 12.15 | |
| North | 1 | 15.00 | 0.45 | 0.45 | 3.04 | |
| Ragavendra layoutv8th Cross North | 2 | 30.00 | 0.45 | 0.45 | 12.15 | |
| South | 1 | 15.00 | 0.45 | 0.45 | 3.04 | |
| Ragavendra layout v9th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| North | 1 | 10.00 | 0.45 | 0.45 | 2.03 | |
| Ragavendra layoutv9th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| South | 1 | 10.00 | 0.45 | 0.45 | 2.03 | |
| Ragavendra layoutv10th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| North | 1 | 13.00 | 0.45 | 0.45 | 2.63 | |
| Ragavendra layout 10th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| South | 1 | 13.00 | 0.45 | 0.45 | 2.63 | |
| Ragavendra layout 11th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| Ragavendra layout 11th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| Ragavendra layoutv 12th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| Ragavendra layout 12th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| Ragavendra layout 13th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| North | 1 | 5.00 | 0.45 | 0.45 | 1.01 | |
| Ragavendra layout 13th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| South | 1 | 5.00 | 0.45 | 0.45 | 1.01 | |
| Ragavendra layout 14th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| North | 1 | 10.00 | 0.45 | 0.45 | 2.03 | |
| Ragavendra layout 14th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| South | 1 | 9.50 | 0.45 | 0.45 | 1.92 | |
| Ragavendra layout 17th Cross North | 3 | 30.00 | 0.45 | 0.45 | 18.23 | |
| North | 1 | 5.00 | 0.45 | 0.45 | 1.01 | |
| Ragavendra layout 17th Cross North | 3 | 30.00 | 0.45 | 0.45 | 18.23 | |
| South | 1 | 5.00 | 0.45 | 0.45 | 1.01 | |
| Ragavendra layout 19th Cross North | 3 | 30.00 | 0.45 | 0.45 | 18.23 | |
| North | 1 | 12.00 | 0.45 | 0.45 | 2.43 | |
| Ragavendra layout 19th Cross North | 3 | 30.00 | 0.45 | 0.45 | 18.23 | |
| South | 1 | 12.00 | 0.45 | 0.45 | 2.43 | |
| Ragavendra layout 20th Cross North | 3 | 30.00 | 0.45 | 0.45 | 18.23 | |
| North | 1 | 22.00 | 0.45 | 0.45 | 4.46 | |
| Ragavendra layout 20th Cross North | 3 | 30.00 | 0.45 | 0.45 | 18.23 | |
| South | 1 | 22.00 | 0.45 | 0.45 | 4.46 | |



26/09/2019

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| | Ragavendra layout 21th Cross North | 3 | 30.00 | 0.45 | 0.45 | 18.23 | |
| | North | 1 | 22.00 | 0.45 | 0.45 | 4.46 | |
| | Ragavendra layout 21th Cross North | 3 | 30.00 | 0.45 | 0.45 | 18.23 | |
| | South | 1 | 22.00 | 0.45 | 0.45 | 4.46 | |
| | Ragavendra layout 22th Cross North | 4 | 30.00 | 0.45 | 0.45 | 24.30 | |
| | North | 1 | 22.00 | 0.45 | 0.45 | 4.46 | |
| | Ragavendra layout 22th Cross North | 4 | 30.00 | 0.45 | 0.45 | 24.30 | |
| | South | 1 | 22.00 | 0.45 | 0.45 | 4.46 | |
| | Ragavendra layout west 2nd Cross North | 3 | 30.00 | 0.45 | 0.45 | 18.23 | |
| | North | 1 | 4.00 | 0.45 | 0.45 | 0.81 | |
| | Ragavendra layout westt 2nd Cross North | 3 | 30.00 | 0.45 | 0.45 | 18.23 | |
| | South | 1 | 4.00 | 0.45 | 0.45 | 0.81 | |
| | Ragavendra layout west 3rd Cross North | 3 | 30.00 | 0.60 | 0.45 | 24.30 | |
| | North | 1 | 8.00 | 0.60 | 0.45 | 2.16 | |
| | Ragavendra layout westt 3rd Cross North | 3 | 30.00 | 0.60 | 0.45 | 24.30 | |
| | South | 1 | 8.00 | 0.60 | 0.40 | 1.92 | |
| | Ragavendra layout west 4th Cross North | 6 | 30.00 | 0.60 | 0.40 | 43.20 | |
| | North | 1 | 5.00 | 0.60 | 0.40 | 1.20 | |
| | Ragavendra layout west 4th Cross North | 6 | 30.00 | 0.60 | 0.40 | 43.20 | |
| | South | 1 | 5.00 | 0.60 | 0.40 | 1.20 | |
| | Ragavendra layout west 5th Cross North | 6 | 30.00 | 0.60 | 0.45 | 48.60 | |
| | North | 1 | 21.00 | 0.60 | 0.45 | 5.67 | |
| | Ragavendra layout west 5th Cross North | 6 | 30.00 | 0.60 | 0.45 | 48.60 | |
| | South | 1 | 18.00 | 0.60 | 0.45 | 4.86 | |
| | Ragavendra layout west 6th Cross North | 6 | 30.00 | 0.60 | 0.45 | 48.60 | |
| | North | 1 | 15.00 | 0.60 | 0.45 | 4.05 | |
| | Ragavendra layout west 6th Cross North | 6 | 30.00 | 0.60 | 0.45 | 48.60 | |
| | South | 1 | 13.00 | 0.45 | 0.45 | 2.63 | |
| | Ragavendra layout west 7th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | North | 1 | 12.00 | 0.45 | 0.45 | 2.43 | |
| | Ragavendra layout west 7th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | South | 1 | 12.00 | 0.45 | 0.45 | 2.43 | |
| | Ragavendra layout west 8th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | North | 1 | 10.00 | 0.45 | 0.45 | 2.03 | |
| | Ragavendra layout west 8th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | South | 1 | 9.00 | 0.45 | 0.45 | 1.82 | |
| | Ragavendra layout west 9th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | North | 1 | 5.00 | 0.45 | 0.45 | 1.01 | |
| | Ragavendra layout west 9th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | South | 1 | 4.50 | 0.45 | 0.45 | 0.91 | |
| | Ragavendra layout west 10th Cross North | 1 | 20.00 | 0.45 | 0.45 | 4.05 | |
| | Ragavendra layout west 10th Cross North | 1 | 20.00 | 0.45 | 0.45 | 4.05 | |
| | Ragavendra layout west 11th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | North | 1 | 20.00 | 0.45 | 0.45 | 4.05 | |
| | Ragavendra layout west 11th Cross North | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | South | 1 | 20.00 | 0.45 | 0.45 | 4.05 | |
| | | | | | | 2416.66 | Cum |
| | | | | Limited to | | 2390.43 | Cum |

Assistant Engineer
Ward No 12
3/10/2019

Assistante Executive Engineer
Shettyhalli Sub Division

continued..

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| 2 | KSRRB M200-12.2. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of | | | | | | |
| | **7th main** | 3 | 30.00 | 0.75 | 0.75 | 50.63 | |
| | | 1 | 5.00 | 0.75 | 0.75 | 2.81 | |
| | **9th main both side** | 6 | 30.00 | 0.75 | 0.75 | 101.25 | |
| | | 2 | 5.00 | 0.75 | 0.75 | 5.63 | |
| | **10th main both side** | 6 | 30.00 | 0.75 | 0.75 | 101.25 | |
| | | 2 | 7.00 | 0.75 | 0.75 | 7.88 | |
| | | | | | | 269.44 | |
| | | | | Limited to | | **171.00** | **Sqm** |

Assistant Engineer
Ward No 12
02/11/2019

02/11/2019
Assistante Executive Engineer
Shettyhalli Sub Division

continued..

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| 3 | KSRRB M2100 -10. **Plain cement concrete of mix 1:3:6** with OPC cement @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46 cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scafofolding and centering complete as per specifications MORTH Specification No. 2100 **( PWD SR 2017-18 Page No.222 , Item No. 27.18 )** | | | | | | |
| | **7th main** | 3 | 30.00 | 1.20 | 0.15 | 16.20 | |
| | | 1 | 5.00 | 1.20 | 0.15 | 0.90 | |
| | **9th main both side** | 6 | 30.00 | 1.20 | 0.15 | 32.40 | |
| | | 2 | 5.00 | 1.20 | 0.15 | 1.80 | |
| | **10th main both side** | 6 | 30.00 | 1.20 | 0.15 | 32.40 | |
| | | 2 | 7.00 | 1.20 | 0.15 | 2.52 | |
| | | | | | | 86.22 | |
| | | | | Limited to | | **85.50** | Cum |

Assistant Engineer
Ward No 12
12/02/2020

12/02/2020
Assistante Executive Engineer
Shettyhalli Sub Division

continued..

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| 4 | Providing laying palin / reinforced cement concrete for **side Drain using M20 nominal mix concrete** with OPC at 300 kgs with 20 mm and down size granite metal coarse aggregates at 0.69 cum fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., completet excluding cost of steel ae per MMORTH specification No 1500, 1700, 2200. including cost of materials, labour, HOM completet as per specificatios. wall and bottom thickness 15 cms **(PWD SR 2018-19 It No 37.59.1 Page No 271 )** | | | | | | |
| | 7th main East side | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 5.00 | 1.10 | 0.15 | 0.83 | |
| | | 2 | 5.00 | 0.15 | 0.60 | 0.90 | |
| | 9th main East side | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 11.00 | 1.10 | 0.15 | 1.82 | |
| | | 2 | 11.00 | 0.15 | 0.60 | 1.98 | |
| | | 1 | 5.00 | 1.10 | 0.15 | 0.83 | |
| | | 2 | 5.00 | 0.15 | 0.60 | 0.90 | |
| | west side | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 7.00 | 1.10 | 0.15 | 1.16 | |
| | | 2 | 7.00 | 0.15 | 0.60 | 1.26 | |
| | 9th main East side | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 11.00 | 1.10 | 0.15 | 1.82 | |
| | | 2 | 11.00 | 0.15 | 0.60 | 1.98 | |
| | | 1 | 15.00 | 1.10 | 0.15 | 2.48 | |
| | | 2 | 15.00 | 0.15 | 0.60 | 2.70 | |
| | west side | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 7.00 | 1.10 | 0.15 | 1.16 | |
| | | 2 | 7.00 | 0.15 | 0.60 | 1.26 | |

E.E. (D.D.)

22/02/2020

22/02/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| | 9th main East side | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 11.00 | 1.10 | 0.15 | 1.82 | |
| | | 2 | 11.00 | 0.15 | 0.60 | 1.98 | |
| | | 1 | 7.00 | 1.10 | 0.15 | 1.16 | |
| | | 2 | 7.00 | 0.15 | 0.60 | 1.26 | |
| | west side | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | | 1 | 7.00 | 1.10 | 0.15 | 1.16 | |
| | | 2 | 7.00 | 0.15 | 0.60 | 1.26 | |
| | | | | | | 215.97 | |
| | | | | | | **170.60** | Cum |

E.E. (D.D.)

Assistant Engineer
Ward No 12
22/02/2020

22/02/2020
Assistante Executive Engineer
Shettyhalli Sub Division

continued..

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| 5 | KSRRB M2200-6. **Supplying, fitting and placing TMT bar Fe 500** reinforcement in sub-structure complete as per drawing and Technical Specifications complete as per specifications MORTH Specification No.1600 & 2200 **[P. No.229 - It No.28.8.2]** | | | | | | |
| | 7th main east side | 1 | 198.00 | 2.15 | 0.62 | 426.32 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 197.00 | 2.15 | 0.62 | 424.17 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 192.00 | 2.15 | 0.62 | 413.42 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 34.00 | 2.15 | 0.62 | 73.72 | |
| | | 1 | 9.00 | 5.00 | 0.40 | 45.40 | |
| | 9th main East side | 1 | 197.00 | 2.15 | 0.62 | 424.17 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 199.00 | 2.95 | 0.88 | 587.93 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 199.00 | 2.95 | 0.88 | 587.93 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 46.00 | 2.15 | 0.62 | 99.52 | |
| | West side | 1 | 9.00 | 7.00 | 0.40 | 63.40 | |
| | | 1 | 198.00 | 2.15 | 0.62 | 426.32 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 199.00 | 2.15 | 0.62 | 428.47 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 197.00 | 2.15 | 0.62 | 424.17 | |

22/02/2020



22/02/2020
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 47.00 | 2.15 | 0.62 | 101.67 | |
| | | 1 | 9.00 | 7.00 | 0.40 | 63.40 | |
| | 10th main East side | 1 | 199.00 | 2.15 | 0.62 | 428.47 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 197.00 | 2.95 | 0.88 | 582.03 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 197.00 | 2.95 | 0.88 | 582.03 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 46.00 | 2.15 | 0.62 | 99.52 | |
| | | 1 | 9.00 | 7.00 | 0.40 | 63.40 | |
| | West side | 1 | 198.00 | 2.15 | 0.62 | 426.32 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 199.00 | 2.15 | 0.62 | 428.47 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 197.00 | 2.15 | 0.62 | 424.17 | |
| | | 1 | 9.00 | 30.00 | 0.40 | 270.40 | |
| | | 1 | 46.00 | 2.15 | 0.62 | 99.52 | |
| | | 1 | 9.00 | 7.00 | 0.40 | 63.40 | |
| | | | | | | **11843.24** | |
| | | | | Limited to | | **9.60** | **Ton** |

Assistant Engineer
Ward No 12
22/02/2020

22/02/2020
Assistante Executive Engineer
Shettyhalli Sub Division

continued..

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| 6 | **Supplying and fixing precast reinforced concrete slab 10 cm thick** of mix M20 using 20mm and downsize graded granite metal using reinforcement 10mm dia steel at 150mmc/c bothways cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of all materials - Data rate approved by Chief Engineer, Dasarahalli zone | | | | | | |
| | 7th Main East side | 1 | 30.00 | 0.90 | | 27.00 | |
| | | 1 | 30.00 | 0.90 | | 27.00 | |
| | | 1 | 30.00 | 0.90 | | 27.00 | |
| | | 1 | 5.00 | 0.90 | | 4.50 | |
| | 9th Main East side | 1 | 30.00 | 0.90 | | 27.00 | |
| | | 1 | 30.00 | 0.90 | | 27.00 | |
| | | 1 | 30.00 | 0.90 | | 27.00 | |
| | | 1 | 7.00 | 0.90 | | 6.30 | |
| | West side | 1 | 30.00 | 0.90 | | 27.00 | |
| | | 1 | 30.00 | 0.90 | | 27.00 | |
| | | 1 | 30.00 | 0.90 | | 27.00 | |
| | | 1 | 7.00 | 0.90 | | 6.30 | |
| | 10th Main East side | 1 | 30.00 | 0.90 | | 27.00 | |
| | | 1 | 30.00 | 0.90 | | 27.00 | |
| | | 1 | 30.00 | 0.90 | | 27.00 | |
| | | 1 | 7.00 | 0.90 | | 6.30 | |

E.E. (D.D.)

24/02/2020



24/02/2020.
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

| | | | | | | |
|---|---|---|---|---|---|---|
| East side | 1 | 30.00 | 0.90 | | 27.00 | |
| | 1 | 30.00 | 0.90 | | 27.00 | |
| | 1 | 30.00 | 0.90 | | 27.00 | |
| | 1 | 7.00 | 0.90 | | 6.30 | |
| | 29 | 2.40 | 1.20 | | 83.52 | |
| | 18 | 1.20 | 1.20 | | 25.92 | |
| | 21 | 1.80 | 1.20 | | 45.36 | |
| | 60 | 0.90 | 0.90 | | 48.60 | |
| | | | | | 638.10 | |
| | | | Limited to | | **597.50** | Sqm |

E.E. (D.D.)

Assistant Engineer
Ward No 12
24/02/2020

Assistante Executive Engineer
Shettyhalli Sub Division
24/02/2020

continued..

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| 7 | Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (P.NO - 5, I.NO - 2.4, PWD SR-2018-19) | | | | | | |
| | **Earth work for UGD** | | | | | | |
| | Ragavendra lay out west 6th Cross | 6 | 30.00 | 0.90 | 1.75 | 283.50 | |
| | | 1 | 5.00 | 0.90 | 1.60 | 7.20 | |
| | Ragavendra lay out west Cross road | 1 | 30.00 | 0.90 | 1.60 | 43.20 | |
| | | 1 | 5.30 | 0.90 | 1.60 | 7.63 | |
| | Ragavendra lay out west Cross road | 1 | 30.00 | 0.90 | 1.60 | 43.20 | |
| | | 1 | 5.60 | 0.90 | 1.60 | 8.06 | |
| | Ragavendra lay out east 15th Cross road | 3 | 30.00 | 0.90 | 1.80 | 145.80 | |
| | | 1 | 7.20 | 0.90 | 1.80 | 11.66 | |
| | Ragavendra lay out west 5th Cross road | 6 | 30.00 | 0.90 | 1.60 | 259.20 | |
| | | 1 | 12.10 | 0.90 | 1.50 | 16.34 | |
| | Cross road | 1 | 30.00 | 0.90 | 1.50 | 40.50 | |
| | | 1 | 9.80 | 0.90 | 1.50 | 13.23 | |
| | Ragavendra lay out west 4th Cross road | 6 | 60.00 | 0.90 | 1.60 | 518.40 | |
| | | 1 | 5.00 | 0.90 | 1.50 | 6.75 | |
| | Ragavendra lay out west 3rd Cross road | 5 | 30.00 | 0.90 | 1.60 | 216.00 | |
| | | 1 | 9.00 | 0.90 | 1.50 | 12.15 | |
| | Ragavendra lay out west 2nd Cross road | 5 | 30.00 | 0.90 | 1.50 | 202.50 | |
| | | 1 | 4.00 | 0.90 | 1.50 | 5.40 | |
| | Ragavendra lay out west 1st Cross road | 4 | 30.00 | 0.90 | 1.60 | 172.80 | |
| | | 1 | 22.00 | 0.90 | 1.50 | 29.70 | |
| | 11 Main from 4h cross | 2 | 30.00 | 0.90 | 1.50 | 81.00 | |
| | | 1 | 22.00 | 0.90 | 1.50 | 29.70 | |
| | **Earth work for water line** | | | | | | |
| | Ragavendra lay out west 6th Cross | 6 | 30.00 | 0.60 | 0.90 | 97.20 | |
| | | 1 | 5.00 | 0.60 | 0.75 | 2.25 | |
| | Ragavendra lay out west Cross road | 1 | 30.00 | 0.60 | 0.75 | 13.50 | |



25/07/2020

25/02/2020
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

| | | | | | | |
|---|---|---|---|---|---|---|
| Ragavendra lay out west Cross road | 1 | 5.30 | 0.60 | 0.75 | 2.39 | |
| | 1 | 30.00 | 0.60 | 0.75 | 13.50 | |
| Ragavendra lay out east 15th Cross road | 1 | 5.60 | 0.60 | 0.75 | 2.52 | |
| | 3 | 30.00 | 0.60 | 0.75 | 40.50 | |
| Ragavendra lay out west 5th Cross road | 1 | 7.20 | 0.60 | 0.75 | 3.24 | |
| | 6 | 30.00 | 0.60 | 0.90 | 97.20 | |
| Cross road | 1 | 12.10 | 0.60 | 0.75 | 5.45 | |
| | 1 | 30.00 | 0.60 | 0.75 | 13.50 | |
| Ragavendra lay out west 4th Cross road | 1 | 9.80 | 0.60 | 0.75 | 4.41 | |
| | 6 | 60.00 | 0.60 | 0.90 | 194.40 | |
| Ragavendra lay out west 3rd Cross road | 1 | 5.00 | 0.60 | 0.90 | 2.70 | |
| | 5 | 30.00 | 0.60 | 0.90 | 81.00 | |
| Ragavendra lay out west 2nd Cross road | 1 | 9.00 | 0.60 | 0.90 | 4.86 | |
| | 5 | 30.00 | 0.60 | 0.75 | 67.50 | |
| Ragavendra lay out west 1st Cross road | 1 | 4.00 | 0.60 | 0.75 | 1.80 | |
| | 4 | 30.00 | 0.60 | 0.75 | 54.00 | |
| 11 Main | 1 | 22.00 | 0.60 | 0.75 | 9.90 | |
| | 30 | 30.00 | 0.60 | 0.90 | 486.00 | |
| Ragavendra lay out east 16th Cross road | 1 | 15.50 | 0.60 | 0.75 | 6.98 | |
| | 3 | 30.00 | 0.60 | 0.75 | 40.50 | |
| Ragavendra lay out east 16th A Cross road | 1 | 4.00 | 0.60 | 0.75 | 1.80 | |
| | 3 | 30.00 | 0.60 | 0.75 | 40.50 | |
| Ragavendra lay out east 17th Cross road | 1 | 2.50 | 0.60 | 0.75 | 1.13 | |
| | 3 | 30.00 | 0.60 | 0.75 | 40.50 | |
| Ragavendra lay east to west End road | 1 | 4.80 | 0.60 | 0.75 | 2.16 | |
| | 2 | 30.00 | 0.60 | 0.75 | 27.00 | |
| 7th Main | 1 | 22.90 | 0.60 | 0.75 | 10.31 | |
| | 3 | 30.00 | 0.60 | 0.75 | 40.50 | |
| 9th Main | 1 | 2.00 | 0.60 | 0.75 | 0.90 | |
| | 3 | 30.00 | 0.60 | 0.75 | 40.50 | |
| 10th Main | 1 | 4.00 | 0.60 | 0.75 | 1.80 | |
| | 3 | 30.00 | 0.60 | 0.75 | 40.50 | |
| 1st cross | 1 | 5.40 | 0.60 | 0.75 | 2.43 | |
| | 4 | 30.00 | 0.60 | 0.90 | 64.80 | |
| Nagamariyamma temple road | 1 | 19.30 | 0.60 | 0.75 | 8.69 | |
| | 3 | 30.00 | 0.60 | 0.75 | 40.50 | |
| | 1 | 18.00 | 0.60 | 0.75 | 8.10 | |
| | | | | | 3771.32 | Cum |
| | | | Limited to | | **3764.88** | **Cum** |

Assistant Engineer
Ward No.42
25/02/2020

Assistant Executive Engineer
Shettyhalli Sub Division

continued

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| 8 | KSR& 12.1.4 : Providing and laying in position to required level or slope 230mm internal diameter salt glazed stoneware pipes grade A and jointing with stiff mixture of cement mortar in proportion of 1:1, testing of pipes and joints, including cost of materials, labour charges complete as per specifications. Specification No. KBS 12.2.5 / 12.7( P 70 It 11.4) | | | | | | |

| | | | | | | |
|---|---|---|---|---|---|---|
| Ragavendra lay out west 6th Cross | 6 | 30.00 | | | 180.00 | |
| Ragavendra lay out west Cross road | 1 | 5.00 | | | 5.00 | |
| Ragavendra lay out west Cross road | 1 | 30.00 | | | 30.00 | |
| Ragavendra lay out east 15th Cross road | 1 | 5.30 | | | 5.30 | |
| Ragavendra lay out west 5th Cross road | 1 | 30.00 | | | 30.00 | |
| Cross road | 1 | 5.60 | | | 5.60 | |
| Ragavendra lay out west 4th Cross road | 3 | 30.00 | | | 90.00 | |
| Ragavendra lay out west 3rd Cross road | 1 | 7.20 | | | 7.20 | |
| Ragavendra lay out west 2nd Cross road | 6 | 30.00 | | | 180.00 | |
| Ragavendra lay out west 1st Cross road | 1 | 12.10 | | | 12.10 | |
| 11 Main from 4h cross | 1 | 30.00 | | | 30.00 | |
| | 1 | 9.80 | | | 9.80 | |
| | 6 | 60.00 | | | 360.00 | |
| | 1 | 5.00 | | | 5.00 | |
| | 5 | 30.00 | | | 150.00 | |
| | 1 | 9.00 | | | 9.00 | |
| | 5 | 30.00 | | | 150.00 | |
| | 1 | 4.00 | | | 4.00 | |
| | 4 | 30.00 | | | 120.00 | |
| | 1 | 22.00 | | | 22.00 | |
| | 2 | 30.00 | | | 60.00 | |
| | 1 | 22.00 | | | 22.00 | |
| | | | | | 1487.00 | |
| | | | Limited to | | 1309.00 | Rmt |

Assistant Engineer
Ward No 12

28/12/2020

Assistante Executive Engineer
Shettyhalli Sub Division

continued..

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| 9 | KSRB 12-5.2 : Constructing brick masonry circular type manhole 0.91m internal dia at bottom,1.67m deep and 0.56m dia at top with table moulded non-modular bricks of 50 class designation 50 in cement mortar 1:4, inside cement plastered 12mm thick with cement mortar 1:3, finished with a floating coat of neat cement, foundation concrete M 10 using 40mm and downsize granite metal and making necessary channel in cement concrete M 50 with 20mm and downsize granite metal finished with a floating coat of neat cement, with S.F.R.C. cover and frame ( heavy duty, HD-20 grade designation) 560mm internal diametre confirming IS :12592, total weight cover and frame to be not less than 182 kg, fixed in cement concrete 1:2:4, 20mm and downsize broken granite metal, providing and removing centering, shuttering including cost of materials, labour charges, HOM of mechineries complete as per specifications. (Excavation, footrests and 12mm thick cement plaster on the external surface shall be paid seperately ) Specification No. KBS 12.4 ( P 77 It No 11.38) | | | | | | |

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| | | | | | | | |
| 10 | Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 (P.NO - 95, I.NO - 13.70.2) | | | | | | |
| | | 32 | | | | 32.00 | |
| | | | | Limited to | | 30 | Nos |

Assistant Engineer
Ward No 12
05/03/2020

05/03/2020
Assistante Executive Engineer
Shettyhalli Sub Division

continued..

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| 11 | Removing and resetting of foot path slab ( ( P 270 lt No 37.56) | | | | | | |
| | 7th Main both side | 2 | 30.00 | 0.90 | | 54.00 | |
| | | 1 | 20.00 | 0.90 | | 18.00 | |
| | | 1 | 12.00 | 0.90 | | 10.80 | |
| | 8th Main both side | 4 | 30.00 | 0.90 | | 108.00 | |
| | | 1 | 8.00 | 0.90 | | 7.20 | |
| | 11th main both side | 8 | 30.00 | 0.90 | | 216.00 | |
| | 11th Main east side east | 2 | 30.00 | 0.90 | | 54.00 | |
| | 11th Main east side east | 1 | 30.00 | 0.90 | | 27.00 | |
| | 11th Main east side east | 3 | 30.00 | 0.90 | | 81.00 | |
| | 11th Main east side east | 2 | 30.00 | 0.90 | | 54.00 | |
| | 11th Main east side east | 3 | 30.00 | 0.90 | | 81.00 | |
| | 11th Main east side east | 1 | 21.50 | 0.90 | | 19.35 | |
| | 11th Main east side east | 7 | 30.00 | 0.90 | | 189.00 | |
| | 11th Main east side east | 1 | 22.00 | 0.90 | | 19.80 | |
| | 11th Main east side east | 2 | 30.00 | 0.90 | | 54.00 | |
| | 11th Main east side east | 6 | 30.00 | 0.90 | | 162.00 | |
| | 11th Main east side west | 4 | 30.00 | 0.90 | | 108.00 | |
| | 11th Main east side west | 4 | 30.00 | 0.90 | | 108.00 | |
| | 11th Main east side west | 3 | 30.00 | 0.90 | | 81.00 | |
| | 11th Main east side west | 5 | 30.00 | 0.90 | | 135.00 | |
| | 11th Main east side west | 6 | 30.00 | 0.90 | | 162.00 | |
| | 11th Main east side west | 1 | 21.50 | 0.90 | | 19.35 | |
| | 11th Main east side west | 7 | 30.00 | 0.90 | | 189.00 | |
| | 11th Main east side west | 1 | 22.00 | 0.90 | | 19.80 | |
| | 11th Main east side west | 6 | 30.00 | 0.90 | | 162.00 | |
| | 11th Main east side west | 1 | 30.00 | 0.90 | | 27.00 | |
| | 11 th Croos East 1st Cross | 1 | 30.00 | 0.90 | | 27.00 | |
| | | 1 | 22.00 | 0.90 | | 19.80 | |
| | 11 th Croos East 2nd Cross North Side | 1 | 30.00 | 0.90 | | 27.00 | |
| | North | 1 | 12.00 | 0.90 | | 10.80 | |
| | 11 th Croos East 2nd Cross South Side | 1 | 30.00 | 0.90 | | 27.00 | |
| | South | 1 | 12.00 | 0.90 | | 10.80 | |
| | 11 th Croos East 3rd Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| | North | 1 | 10.00 | 0.90 | | 9.00 | |
| | 11 th Croos East 3rd Cross North | 2 | 30.00 | 0.90 | | 54.00 | |
| | South | 1 | 10.00 | 0.90 | | 9.00 | |
| | 11 th Croos East4th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |

09/03/2020



09/03/2020
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ. ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಿ.ಎಂ. ರಸ್ತೆ. ರವೀಂದ್ರನಗರ. ಬೆಂಗಳೂರು.

| | | | | | | |
|---|---|---|---|---|---|---|
| North | 1 | 10.00 | 0.90 | | 9.00 | |
| 11 th Croos East 5thCross North | 1 | 30.00 | 0.90 | | 27.00 | |
| South | 1 | 10.00 | 0.90 | | 9.00 | |
| 11 th Croos East5th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 20.00 | 0.90 | | 18.00 | |
| 11 th Croos East5th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| South | 1 | 20.00 | 0.90 | | 18.00 | |
| Ragavendra layout 7th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 12.00 | 0.90 | | 10.80 | |
| Ragavendra layout 7th Cross North | 2 | 30.00 | 0.90 | | 54.00 | |
| South | 1 | 12.00 | 0.90 | | 10.80 | |
| Ragavendra layoutv8th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 15.00 | 0.90 | | 13.50 | |
| Ragavendra layoutv8th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| South | 1 | 15.00 | 0.90 | | 13.50 | |
| Ragavendra layout v9th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 10.00 | 0.90 | | 9.00 | |
| Ragavendra layoutv9th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| South | 1 | 10.00 | 0.90 | | 9.00 | |
| Ragavendra layoutv10th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 13.00 | 0.90 | | 11.70 | |
| Ragavendra layout 10th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| South | 1 | 13.00 | 0.90 | | 11.70 | |
| Ragavendra layout 11th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| Ragavendra layout 11th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| Ragavendra layoutv 12th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| Ragavendra layout 12th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| Ragavendra layout 13th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 5.00 | 0.90 | | 4.50 | |
| Ragavendra layout 13th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| South | 1 | 5.00 | 0.90 | | 4.50 | |
| Ragavendra layout 14th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 10.00 | 0.90 | | 9.00 | |
| Ragavendra layout 14th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| South | 1 | 9.50 | 0.90 | | 8.55 | |
| Ragavendra layout 17th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 5.00 | 0.90 | | 4.50 | |
| Ragavendra layout 17th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| South | 1 | 5.00 | 0.90 | | 4.50 | |
| Ragavendra layout 19th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 12.00 | 0.90 | | 10.80 | |
| Ragavendra layout 19th Cross North | 3 | 30.00 | 0.90 | | 81.00 | |
| South | 1 | 12.00 | 0.90 | | 10.80 | |
| Ragavendra layout 20th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 22.00 | 0.90 | | 19.80 | |
| Ragavendra layout 20th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| South | 1 | 22.00 | 0.90 | | 19.80 | |
| Ragavendra layout 21th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 22.00 | 0.90 | | 19.80 | |
| Ragavendra layout 21th Cross North | 2 | 30.00 | 0.90 | | 54.00 | |
| South | 1 | 22.00 | 0.90 | | 19.80 | |
| Ragavendra layout 22th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 22.00 | 0.90 | | 19.80 | |
| Ragavendra layout 22th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |

12/03/2020



ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

| | | | | | | |
|---|---|---|---|---|---|---|
| South | 1 | 22.00 | 0.90 | | 19.80 | |
| Ragavendra layout west 2nd Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 4.00 | 0.90 | | 3.60 | |
| Ragavendra layout westt 2nd Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| South | 1 | 4.00 | 0.90 | | 3.60 | |
| Ragavendra layout west 3rd Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 8.00 | 0.90 | | 7.20 | |
| Ragavendra layout westt 3rd Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| South | 1 | 8.00 | 0.90 | | 7.20 | |
| Ragavendra layout west 4th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 5.00 | 0.90 | | 4.50 | |
| Ragavendra layout west 4th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| South | 1 | 5.00 | 0.90 | | 4.50 | |
| Ragavendra layout west 5th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| North | 1 | 21.00 | 0.90 | | 18.90 | |
| Ragavendra layout west 5th Cross North | 1 | 30.00 | 0.90 | | 27.00 | |
| South | 1 | 18.00 | 0.90 | | 16.20 | |
| Ragavendra layout west 6th Cross North | 2 | 30.00 | 0.90 | | 54.00 | |
| North | 1 | 15.00 | 0.90 | | 13.50 | |
| Ragavendra layout west 6th Cross North | 2 | 30.00 | 0.90 | | 54.00 | |
| South | 1 | 13.00 | 0.90 | | 11.70 | |
| Ragavendra layout west 7th Cross North | 1 | 15.00 | 0.90 | | 13.50 | |
| North | 1 | 12.00 | 0.90 | | 10.80 | |
| Ragavendra layout west 7th Cross North | 1 | 12.00 | 0.90 | | 10.80 | |
| South | 1 | 12.00 | 0.90 | | 10.80 | |
| Ragavendra layout west 8th Cross North | 1 | 18.00 | 0.90 | | 16.20 | |
| North | 1 | 10.00 | 0.90 | | 9.00 | |
| Ragavendra layout west 8th Cross North | 1 | 22.50 | 0.90 | | 20.25 | |
| South | 1 | 9.00 | 0.90 | | 8.10 | |
| Ragavendra layout west 9th Cross North | 1 | 18.00 | 0.90 | | 16.20 | |
| North | 1 | 5.00 | 0.90 | | 4.50 | |
| Ragavendra layout west 9th Cross North | 1 | 25.00 | 0.90 | | 22.50 | |
| South | 1 | 4.50 | 0.90 | | 4.05 | |
| Ragavendra layout west 10th Cross North | 1 | 18.00 | 0.90 | | 16.20 | |
| Ragavendra layout west 10th Cross North | 1 | 20.00 | 0.90 | | 18.00 | |
| Ragavendra layout west 11th Cross North | 2 | 30.00 | 0.90 | | 54.00 | |
| North | 1 | 20.00 | 0.90 | | 18.00 | |
| Ragavendra layout west 11th Cross North | 1 | 15.00 | 0.90 | | 13.50 | |
| South | 1 | 12.00 | 0.90 | | 10.80 | |
| | | | | | 4317.75 | Sqm |
| | | | | **Limited to** | **4245.3** | **Sqm** |

Assistant Engineer
Ward No 12

14/03/2020

Assistante Executive Engineer
Shettyhalli Sub Division

14/03/2020

continued..

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| 12 | KSRB 2.3 : Filling available excavated earth ( excluding rock ) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. (P 6 it 2.10) Basic rate 127.00+6%=134.62/cum | | | | | | |
| | Qty same as Item No 7 3764.88 Cum | | | | | **3764.88** | Cum |

Assistant Engineer
Ward No 12
16/03/2020

Assistante Executive Engineer
16/03/2020
Shettyhalli Sub Division